Date: Inspector:			
Project Address:			
Contactor:			
Contractor's Business Address: Tax Parcel Number:Building Permit Number:			
	Smoke alarms have been installed in every bedroom and outside each separate sleeping area.	_	No 🗌
2.	Smoke alarm(s) have been installed on each additional story to include the basement.	Yes 🗌 No 🗌	N/A
3.	Alarm units are not closer then four inches to the adjacent wall or ceiling. Measured to the closest edge of the detector.	Yes 🗌	No 🗌
4.	If installed on a wall, alarm units are not greater then 12" from the ceiling. Measured to the closest edge of the detector.	Yes 🗌	No 🗌
5.	No smoke alarm has been installed closer then 36" to a: a. Door leading to a kitchen or bathroom containing a sh b. Supply register of a forced air heating or cooling syste c. Tip of the blade of a ceiling-suspended fan		No 🗌
6.	Every alarm unit sounds when activated.	Yes	No
7.	All units are hardwired, interconnected and sound simultaneously when activated.	Yes	No 🗌
8.	All units are listed and supplied with a battery backup.	Yes	No
9.	Smoke alarms have been installed on a branch circuit.	Yes	No
10.	The electrical panel is appropriately labeled.	Yes	No
11.	Smoke alarms mounted on a peaked ceiling shall be located whorizontally, but not closer than 4" to the peak vertically.	within 36" of the Yes	peak No 🗌
12.	Smoke alarms mounted on a sloped ceiling having a rise gre horizontally shall be located within 36" of the high side of th than 4" from the adjoining surface.		closer No 🗌

Notes:_____